

COUNTY OF WELLINGTON COMMITTEE REPORT

То:	Chair and Members of the Social Services Committee	
From:	Kevin Mulholland, Construction & Property Manager	
Date:	Wednesday, February 12, 2025	
Subject:	65 Delhi St. Transitional Housing Construction Project - Status Report #11	

Work completed to date Work to be completed in the next month	 Mechanical & electrical trades have completed their installations Millwork installation has been completed Window shades are installed Paint touch ups were completed Access controls were installed Automatic door operators were completed Security camera installation is complete Final signage has been installed Testing, commissioning & start ups have been completed inspections have been completed for granting occupancy Furniture & appliances have all now been delivered to site Consultants have completed last of deficiency reviews County staff have been on site working on setting up for operations All affected trades will be working on deficiency completion Final cleaning will take place Demonstrations & training for County staff will take place Grand Opening is scheduled for Wednesday February 19th
Status of construction schedule C.O.'s approved since	 Completion is currently scheduled for end of January, 2025 4
last meeting	15
Total change orders approved to date	
Net value of C.O.'s approved to date	\$414,497.02 (increased door hardware, access control & security) Falls well within the contingency carried for this.

Recommendation:

That the 65 Delhi St. Transitional Housing Construction Project - Status Report #11 be received for information.

Respectfully submitted,

Mm

Kevin Mulholland Construction & Property Manager

In consultation with/approved by: Scott Wilson, Chief Administrative Officer