



COUNTY OF WELLINGTON

COMMITTEE REPORT

To: Chair and Members of the Information, Heritage and Seniors Committee
From: **Kevin Mulholland, Construction & Property Manager**
Date: Wednesday, February 14, 2024
Subject: Erin Library Construction Project - Status Report #3

Work completed to date	<ul style="list-style-type: none">- Additional shoring of exterior stone walls has been installed- All ground floor interior concrete walls have been removed- Old grain & fill from sluiceway has been removed from site- Granular fill has been installed & levelled- The installation of 45 micro-piles has begun
Work to be completed in the next month	<ul style="list-style-type: none">- Installation of the 45 micro-piles will be completed- Construction of the elevator pit will begin- Mechanical & electrical trades will begin installing their underground services- Installation of concrete grade beams will begin
Status of construction schedule	<ul style="list-style-type: none">- Completion is currently scheduled for spring of 2025
C.O.'s approved since last meeting	0
Total change orders approved to date	0
Net value of C.O.'s approved to date	\$0.00

Recommendation:

Erin Library Construction Project - Status Report #3 be received for information.

Respectfully submitted,

Kevin Mulholland
Construction & Property Manager