



COUNTY OF WELLINGTON

COMMITTEE REPORT

To: Chair and Members of the Roads Committee
From: Kevin Mulholland, Construction & Property Manager
Date: Tuesday, March 12, 2024
Subject: Arthur Garage Construction Project - Status Report #4

Work completed to date	<ul style="list-style-type: none">- Installation of the underground services (sanitary & storm sewers) has continued as weather permits- Pre-cast concrete slabs have been installed in the office area- Framing of equipment shed has begun- Installation of mass timber structure has begun
Work to be completed in the next month	<ul style="list-style-type: none">- Framing of equipment shed will continue as weather permits- Installation of Mass Timber structure will continue- Installation of the underground services (sanitary & storm sewers) will continue as weather permits- Installation of concrete block may begin depending on weather
Status of construction schedule	<ul style="list-style-type: none">- Completion is currently scheduled for fall of 2024
C.O.'s approved since last meeting	0
Total change orders approved to date	0
Net value of C.O.'s approved to date	\$0.00

Recommendation:

Arthur Garage Construction Project - Status Report #4 be received for information.

Respectfully submitted,

Kevin Mulholland
Construction & Property Manager