



# COUNTY OF WELLINGTON

## COMMITTEE REPORT

**To:** Chair and Members of the Information, Heritage and Seniors Committee  
**From:** **Kevin Mulholland, Construction & Property Manager**  
**Date:** Wednesday, March 13, 2024  
**Subject:** Erin Library Construction Project - Status Report #4

Work completed to date	<ul style="list-style-type: none"><li>- The installation of 45 micro-piles has been completed</li><li>- Excavation of the elevator pit has begun</li></ul>
Work to be completed in the next month	<ul style="list-style-type: none"><li>- Forming, pouring &amp; backfill of the elevator pit will be complete</li><li>- mechanical &amp; electrical trades will begin installing their underground services</li><li>- the sump pit will be installed below grade</li><li>- Installation of concrete grade beams will be complete &amp; backfilled</li></ul>
Status of construction schedule	<ul style="list-style-type: none"><li>- Completion is currently scheduled for spring of 2025</li></ul>
C.O.'s approved since last meeting	0
Total change orders approved to date	0
Net value of C.O.'s approved to date	\$0.00

### Recommendation:

Erin Library Construction Project - Status Report #4 be received for information.

Respectfully submitted,

Kevin Mulholland  
Construction & Property Manager